

## FISCAL YEAR 2025 DEAD-END HYDRANT & GATE VALVE INSTALLATION PROJECT

**Start Date | July 18, 2024** 

Installation Order is Subject to Change

		,	0		
INSTALLATION ORDER	APPROXIMATE LOCATION	ESTIMATED INSTALLATION DATE	PIPE SIZE (DIAMETER)	PIPE MATERIAL	DATE INSTALLATION COMPLETED
1.	37 MINEBROOK ROAD (replacement)	JULY 18	8-INCH	AC	JUL 18
2.	29 DOROTHY ROAD	JULY 19	8-INCH	AC	JUL 19
3.	28 WILSHIRE STREET	JULY 22	6-INCH	AC	JUL 22
4.	4 WILSHIRE STREET	JULY 23	6-INCH	AC	JUL 23
5.	25 GREYSTONE LANE	JULY 24	8-INCH	DI	JUL 24
6.	20 BUTLER PLACE	JULY 25	6-INCH	AC	JUL 25
7.	86 WOODMERE DRIVE	JULY 29/30	8-INCH	AC	JUL 30
8.	30 FAIRHAVEN CIRCLE	JULY 31/AUG 01	8-INCH	DI	AUG 01
9.	33 DOUGLAS DRIVE	AUG 02/AUG 06	8-INCH	PVC	AUG 06
10.	11 CRESTVIEW DRIVE	AUG 07	6-INCH	AC	AUG 07
11.	68 CHURCHILL STREET	AUG 08	8-INCH	AC	AUG 08
12.	30 BARNET ROAD	AUG 12	8-INCH	AC	AUG 12
13.	24 MAYNARD FARM CIRCLE	AUG 13/AUG 14	8-INCH	PVC	AUG 14
14.	24 WASHBROOK ROAD	AUG 15	6-INCH	AC	AUG 15
15.	4 WASHBROOK ROAD	AUG 15	6-INCH	AC	AUG 15
16.	22 PINE RIDGE ROAD	AUG 16	6-INCH	AC	AUG 16
17.	32 ADAMS ROAD	AUG 19	8-INCH	AC	AUG 19
18.	20 AUSTIN DRIVE	AUG 20	8-INCH	AC	AUG 20
19.	45 BISHOP LANE	AUG 21	8-INCH	AC	AUG 21
20.	41 CANDY HILL LANE	AUG 22	4-INCH	DI	AUG 22
22.	34 CHRISTOPHER LANE	AUG 26	8-INCH	AC	AUG 26
23.	10 BROOKDALE LANE	AUG 27	6-INCH	AC	

AC - ASDESTOS CEIVIEINT	AC =	ASBESTOS CEMENT	
-------------------------	------	-----------------	--

DI = DUCTILE IRON

PVC = POLYVINYL CHLORIDE



## FISCAL YEAR 2026 DEAD-END HYDRANT & GATE VALVE INSTALLATION PROJECT

## **Start Date | TBD**

## Installation Order is Subject to Change

INSTALLATION ORDER	APPROXIMATE LOCATION	ESTIMATED INSTALLATION DATE	PIPE SIZE (DIAMETER)	PIPE MATERIAL	DATE INSTALLATION COMPLETED
1.	SINGING HILL CIRCLE	TBD	6-INCH	PVC	
2.	HILL TOP ROAD	TBD	8-INCH	AC	

AC = A	ASBESTOS CEMENT
DI = [	DUCTILE IRON
PVC = F	POLYVINYL CHLORIDE